

					Jun Jul 2026						Aug 2026					Sep 2026				Okt 2026					Nov 2026				Dez 2026		
					26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	
Pos	Vorgang	Dauer	Start	Ende																											
1	Baubeginn	1at	Mo, 29.06.26	Mo, 29.06.26	◆ 1at																										
2	Bauzeit	110at	Mo, 29.06.26	Fr, 27.11.26	110at																										
2.1	Hauptdach	35at	Mo, 29.06.26	Fr, 14.08.26	35at																										
2.2	Umkleide 1. Teil	25at	Mo, 17.08.26	Fr, 18.09.26	25at																										
2.3	Umkleide 2. Teil	10at	Mo, 21.09.26	Fr, 02.10.26	10at																										
3	FD1	15at	Mo, 05.10.26	Fr, 23.10.26	15at																										
2.4	FD3	5at	Mo, 26.10.26	Fr, 30.10.26	5at																										
2.5	FD2 u. FD8	5at	Mo, 02.11.26	Fr, 06.11.26	5at																										
2.6	FD7	5at	Mo, 09.11.26	Fr, 13.11.26	5at																										
2.7	FD4	5at	Mo, 16.11.26	Fr, 20.11.26	5at																										
2.8	FD5 u. FD6	5at	Mo, 23.11.26	Fr, 27.11.26	5at																										
4	Blitzschutz	15at	Mo, 30.11.26	Fr, 18.12.26	15at																										
Projektzeitrahmen von Fr, 01.05.26 bis Do, 31.12.26																															
Kalender: Rheinland-Pfalz (eingebettet)																															
Druckdatum: 30.04.2026 09:21																															